

# **Worthingway Middle School**



**Worthingway Middle School**





**Worthingway Middle School**





**Worthingway Middle School**





**Worthingway Middle School**



**Worthingway Middle School**





**Worthingway Middle School**

Construction Phase	Project Schedule*	Current Update	Variance
Area B Gym Substantial Completion/ Occupancy	6/29/20	6/29/20	Complete
Area B Locker Rooms Substantial Completion / Occupancy	8/12/20	8/12/20	Complete
Area D (two-story addition) Substantial Completion / Occupancy	2/5/21	2/5/21	Complete
Area D Move-In	2/5—2/15/21	2/5—2/15/21	Complete
Area C Kitchen & Cafeteria Substantial Completion / Occupancy	2/19/21	2/19/21	Complete
Area A Start Demolition / Renovations	2/16/21	2/16/21	Complete
Area A Substantial Completion / Occupancy	5/10/21	7/23/21 *	(74)
Site Work Completion	7/1/21	7/1/21	0
Project Closeout / Completion	7/29/21	8/25/21 *	(27)

## Worthingway Middle School Schedule



# **Perry/Phoenix Middle School**



**Perry/Phoenix Middle School**





**Perry/Phoenix Middle School**



**Perry/Phoenix Middle School**





**Perry/Phoenix Middle School**



**Perry/Phoenix Middle School**





**Perry/Phoenix Middle School**

**Perry/Phoenix MS:**

Construction Phase	Project Schedule*	Current Update	Variance
Area E Substantial Completion / Occupancy	12/21/20	12/21/20	Complete
Move into New 2-Story Wing and Temporary Offices	12/21/20	12/21/20	Complete
Area A Substantial Completion/Occupancy	7/23/21	7/23/21	0
Perry/Phoenix MS Substantial Completion / Occupancy	7/23/21	7/23/21	0
PH2 & Media Center—Substantial Completion / Occupancy	7/23/21	7/23/21	0
Project Closeout / Completion	7/23/21	7/23/21	0

## Perry/Phoenix Middle School Schedule



# **McCord Middle School**



**McCord Middle School**





**McCord Middle School**



**McCord Middle School**





**McCord Middle School**



**McCord Middle School**





**McCord Middle School**

**McCord MS**

Construction Phase	Project Schedule*	Current Update	Variance
Site Work	6/8/21	6/8/21	0
Area A/B—One Story Classroom Addition Owner Occupancy	7/21/21	7/21/21	0
Area C (Special Education & Classroom) Renovations Owner Occupancy	8/3/21	7/30/21	4
Area E (Reception & Office) Renovations Owner Occupancy	8/3/21	7/30/21	4
Area D (New Dining Area) Substantial Completion / Owner Occupancy	9/10/21	7/30/21	42
Project Closeout / Completion	9/20/21	7/30/21	52

# McCord Middle School Schedule



# **Kilbourne Middle School**



**Kilbourne Middle School**





**Kilbourne Middle School**



**Kilbourne Middle School**





**Kilbourne Middle School**





**Kilbourne Middle School**





**Kilbourne Middle School**

Construction Phase	Project Schedule*	Current Update	Variance
Complete Area A Shell - Remove Two Way Traffic on Hartford & Turnover Sidewalk	4/15/21	5/7/21	(22)
Area A (Phase 1) New Two-Story Addition	7/1/21	7/1/21	0
Area B Renovations (1st Floor Classrooms/2nd Floor Rest Rooms)	7/1/21	7/1/21	0
Project Closeout / Completion	7/23/21	7/23/21	0

## Kilbourne Middle School Schedule