

Worthingway Middle School



Worthingway Middle School



Worthingway Middle School



Worthingway Middle School



Worthingway Middle School



Worthingway Middle School



Worthingway Middle School

Worthingway MS:

Construction Phase	Project Schedule*	Current Update	Variance
Area B Gym Substantial Completion/ Occupancy	6/29/20	6/29/20	Complete
Area B Locker Rooms Substantial Completion / Occupancy	8/12/20	8/12/20	Complete
Area D (two-story addition) Substantial Completion / Occupancy	2/5/21	2/5/21	Complete
Area D Move-In	2/5—2/15/21	2/5—2/15/21	Complete
Area C Kitchen & Cafeteria Substantial Completion / Occupancy	2/19/21	2/19/21	Complete
Area A Start Demolition / Renovations	2/16/21	2/16/21	Complete
Area A Substantial Completion / Occupancy	7/31/21	7/31/21	0
Site Work Completion	7/21/21	7/21/21	0
Project Closeout / Completion	8/27/21	8/27/21	0

Worthingway Middle School Schedule

Perry/Phoenix Middle School



Perry/Phoenix Middle School



Perry/Phoenix Middle School



Perry/Phoenix Middle School



Perry/Phoenix Middle School



Perry/Phoenix Middle School



Perry/Phoenix Middle School

Perry/Phoenix MS:

Construction Phase	Project Schedule*	Current Update	Variance
Area E Substantial Completion / Occupancy	12/21/20	12/21/20	Complete
Move into New 2-Story Wing and Temporary Offices	12/21/20	12/21/20	Complete
Area A Substantial Completion/Occupancy	7/31/21	7/31/21	0
Perry/Phoenix MS Substantial Completion / Occupancy	7/31/21	7/31/21	0
PH2 & Media Center—Substantial Completion / Occupancy	7/31/21	7/31/21	0
Project Closeout / Completion	8/9/21	8/9/21	0

Perry/Phoenix Middle School Schedule

McCord Middle School



McCord Middle School



McCord Middle School



McCord Middle School



McCord Middle School



McCord Middle School



McCord Middle School

McCord MS

Construction Phase	Project Schedule*	Current Update	Variance
Site Work	6/22/21	6/22/21	0
Area A/B—One Story Classroom Addition Owner Occupancy	7/31/21	7/31/21	0
Area C (Special Education & Classroom) Renovations Owner Occupancy	7/31/21	7/31/21	0
Area E (Reception & Office) Renovations Owner Occupancy	7/31/21	7/31/21	0
Area D (New Dining Area) Substantial Completion / Owner Occupancy	7/31/21	7/31/21	0
Project Closeout / Completion	8/3/21	8/3/21	0

McCord Middle School Schedule

Kilbourne Middle School



Kilbourne Middle School



Kilbourne Middle School



Kilbourne Middle School



Kilbourne Middle School



Kilbourne Middle School



Kilbourne Middle School

Kilbourne MS

Construction Phase	Project Schedule*	Current Update	Variance
Complete Area A Shell - Remove Two Way Traffic on Hartford & Turnover Sidewalk	4/15/21	6/9/21	*(55) Complete
Area A (Phase 1) New Two-Story Addition	7/15/21	7/15/21	0
Area B Renovations (1st Floor Classrooms/2nd Floor Rest Rooms)	7/15/21	7/15/21	0
Project Closeout / Completion	8/13/21	8/13/21	0

* Coordinated with the District and City of Worthington

Kilbourne Middle School Schedule